



**Environment and Transportation Department,
Block 2, Floor 6,
Civic Offices,
Dublin 8.**

25th November 2015.

Dublin Waste to Energy (DWtE) Project

1 Construction Status

Construction remains on schedule for completion in Q3 2017.

1.1 Progress to Date

Progress in the key areas are summarised below:

Construction

- There are currently approximately 289 contractors on site at any point in time.
- Construction is currently programmed on a 24/7 basis.
- PM Group Limited, the civil designer and construction manager have reported that design and procurement activities for the civil related aspect of the facility are now 95% complete.
 - The main focus of PM Group and their subcontractors are:
 - the installation of structural steel for the enclosure over the waste bunker area,
 - works associated with the facility cooling water system,
 - works associated with the tipping hall floor,
 - finalisation of the civil works associated with the electrical and transformer rooms.
 - Hitachi Zosen Inova (HZI), the process systems designer have reported that they are 85% complete in the efforts focused on completing Process & Instrumentation Diagram's, equipment specifications and procurement of equipment.
 - The main focus of HZI and their subcontractors activities are:
 - erection of structural steel for both lines of the boiler and the turbine hall,

- installation of the process equipment,
- inspection and review of process equipment manufacturing.



IMG_9344 Photo: Peter Barrow Photography Tel: 0872559638, Date: 29th October 2015

Site Aerial View Looking East October 2015 (Copyright PML)



IMG_9345 Photo: Peter Barrow Photography Tel: 0872559638, Date: 29th October 2015

Site Aerial View Looking Northwest October 2015 (Copyright PML)



Boiler Hall (Copyright PML)



Turbine Hall (Copyright PML).

2 Environmental Impact

Environmental monitoring and mitigation measures continued to be implemented during the Construction phase of the DWtE facility and the construction phase environmental report for quarter 3 (July – September) 2015 is available for download on the Dublin Waste to Energy website at: <http://dublinwastetoenergy.ie/downloads/>

Additionally the wildfowl monitoring report for winter 2014/2015 is available for download on the Dublin Waste to Energy website at: <http://dublinwastetoenergy.ie/downloads/>

3 Community Liaison

3.1 DWtE Local Office

The local office for the Dublin Waste to Energy Facility relocated to the Ringsend Library, Fitzwilliam Street, Dublin 4, on a trial basis from the 17 November. The office will operate on Tuesday and Thursday mornings between 10:00 and 12:00.

3.2 Community Gain Liaison Committee

The second meeting of the Community Gain Liaison Committee (CGLC) took place on the 28th of October 2015.

4 Compliance with statutory consents

There are no non-compliance issues to report.