



**Environment and Transportation Department,
Block 2, Floor 6,
Civic Offices,
Dublin 8.**

23rd September 2015.

Dublin Waste to Energy (DWtE) Project

1 Construction Status

Construction remains on schedule for completion in Q3 2017.

1.1 Progress to Date

Progress in the key areas is summarised below:

Construction

- There are currently approximately 290 employees on site at any point in time.
- PM Group Limited, the civil designer and construction manager have reported that design and procurement activities for the civil related aspect of the facility are now 91% complete.
 - PM Group is currently focused on the development of the administration area of the building footprint.
 - PM Group and their subcontractor have commenced works for the facility cooling water system.
 - PM Group and their subcontractors will commence erecting structural steel associated with the building envelope in the coming month.
- Hitachi Zosen Inova (HZI), the process systems designer have reported that they are 62% complete in the efforts focused on completing Process & Instrumentation Diagram's, equipment specifications and procurement of equipment.
 - HZI mobilized to site on programme on the 23 June 2015 and have completed
 - the installation of two 150 tonne tower cranes and
 - commenced erecting structural steel in the turbine hall and boiler area of the facility.



IMG_4300 Photo: Peter Barrow Photography Tel: 0872856527, 27th August 2015

Site Aerial View Looking North August 2015 (Copyright PML)



IMG_4284 Photo: Peter Barrow Photography Tel: 0872856527, 27th August 2015

Site Aerial View Looking Southwest August 2015 (Copyright PML)



WC: 4296 Photo: Peter Barrow Photography Tel: 0872856527, 27th August 2015

Site Aerial View Looking Northeast August 2015 (Copyright PML)



South View of Building Steel (Copyright PML)



Cladding Turbine Hall (Copyright PML).

2 Environmental Impact

Environmental monitoring and mitigation measures continued to be implemented during the Construction phase of the DWtE facility and the construction phase environmental report for quarter 2 (April – June) 2015 is available for download on the Dublin Waste to Energy website at: <http://dublinwastetoenergy.ie/downloads/>

The Ecological Monitoring Report for Winter 2014/2015 is expected to be completed in the coming weeks and will be made available on the Dublin Waste to Energy website once finalised.

All construction water generated on site is treated under licence by Irish Water at the Ringsend Waste Water Treatment Facility.

3 Community Liaison

3.1 DWtE Local Office

The local office for the Dublin Waste to Energy Facility, which will be located at the Junction Building, at the corner of Macken Street and Pearse Street, will commenced operation on Thursday the 17 September and will operate Monday and Thursday between 09:30 to 12:30.

3.2 Community Gain Liaison Committee

The first meeting of the Community Gain Liaison Committee (CGLC) is scheduled to take place on the 17th of September 2015.

4 Compliance with statutory consents

There are no non-compliance issues to report.