

## Herbert Park Bandstand



Location of Bandstand

*The Bandstand located beside the pond in Herbert Park will undergo restoration work commencing the end of July 2025. Works will take approximately 3 to 6 months to complete.*

### **Week 1 Monday 14<sup>th</sup> to Friday 18<sup>th</sup> July 2025.**

- \*Erect signage.
- \*Removal of handrails & balustrades for joinery shop templates. Fit temporary barriers between columns to prevent access.
- \*Assess the bases of the columns. Confirm flinch pad details.
- \*Assess timber ceiling % of decay. Take sample for ordering. Investigate attic void.
- \*Take sample tiles & assess condition.

### **Week 1 to 4 Monday 14<sup>th</sup> July up to Friday 8<sup>th</sup> August 2025.**

- \*Allow 4 weeks for placing orders/lead in time for supply of joinery shop items & roof tiles,

### **Week 5 to week 11 Monday 11<sup>th</sup> August up to Friday 26<sup>th</sup> September 2025.**

- \*Carry out all refurbishment works as per tender.

### **Week 12 Monday 29<sup>th</sup> of September up to 3<sup>rd</sup> October 2025.**

- Sign off & removal of site set up.

**So over all allow provisional 12 weeks from Monday 14<sup>th</sup> July up to 3<sup>rd</sup> October 202**