Public Spending Code

The Public Spending Code imposes obligations, at all stages of the project / programme life-cycle, on organisations that spend public money.

One of the obligations is that such organisations publish on their websites summary information of procurement processes where the value of elements of the project concerned exceeds €10m.

This information is published below in respect of Dublin City Council's obligations for the year under review, 2019.

Project Details		
Year	2019	
Parent Department	Housing & Community Services	
Name of Contracting Body	Dublin City Council	
Name of Project/Description	Provision of 70 No. Rapid Delivery Housing units in	
	Dublin City Council's administrative area	
Procure	ement Details	
Advertisement Date	09/12/2016	
Tender advertised in	Etenders & OJEU	
Awarded to	ABM Design & Build Ltd.	
EU contract award notice date	28/07/2018	
Contract price	€12,655,596.00 ex VAT	
Progress		
Start Date:	28/11/2017	
Spend in Year under Review (2019):	€5,129,032.01 ex VAT	
Cumulative Spend to End of Year (2019):	€16, 881, 500.01 ex VAT	
Projected Final Cost:	€18,000,000.26 ex VAT	
Value of Contract Variations:	€5,344,404.26 ex VAT	
Date of Completion	Last house certified Substantially Complete on 16 th	
	October 2019. Some site works to be completed Q2	
	2020	
	outputs	
Expected Output on Completion	88 no. Housing Units	
(e.g. XXkms of Road, No. of units		
etc.)		
Output Achieved to date	88 no. Housing Units	
(E.g. X kms of Roads, No of Units etc.)		

Projec	t Details
Year	2019
Parent Department	Housing & Community Services
Name of Contracting Body	Dublin City Council
Name of Project/Description	Dolphin Phase 1
Procu	rement
De	etails
Advertisement Date	2011 Framework Agreement for Works Contracts
	Lot 5 Projects as defined with a value range of
	€5,000,000 and €20,000,000
Tender advertised in	As Above
Awarded to	Purcell Construction Ltd
EU contract award notice date	
Contract price	€21,096,481 ex Vat
Pro	gress
Start Date:	November 2016
Spend in Year under Review (2019):	€413,000
Cumulative Spend to End of Year (2019):	€21,610,000
Projected Final Cost:	€21,939,171
Value of Contract Variations:	€842,690
Date of Completion	November 2018
Ou	tputs
Expected Output on Completion	
(e.g. XXkms of Road, No. of units	
etc.)	
	100 units of accommodation
Output Achieved to date	
(E.g. X kms of Roads, No of Units etc.)	
	100 units of accommodation

Project Details	
Year	2019
Parent Department	Housing and Community Services
Name of Contracting Body	Dublin Council
Name of Project/Description	Dominick Street Lower-Mixed Use development
Procur	ement Details
Advertisement Date	29/1/2018
Tender advertised in	E tenders and OJEU
Awarded to	Duggan Brothers Contractors Limited
EU contract award notice date	9/1/2019
Contract price	€35,084,000.00 excl VAT
P	rogress
Start Date:	Contract date 30/11/2018
Spend in Year under Review (2019):	€ 9,980,732.00 excl VAT (Duggan Brothers)
Cumulative Spend to End of Year (2019):	€9,980,732.00 excl VAT (Duggan Brothers)
Projected Final Cost:	€35,771,635.12 (ref 18/12/2019 ER report)
Value of Contract Variations:	€485,318.87 (determined at 18/12/2019)
Date of Completion	13/5/2021 (as reported 18/12/2019)
	Outputs
Expected Output on Completion	72 no social housing units
(e.g. XXkms of Road, No. of units etc)	Commercial area
	Community centre
	Basement car park
	Ancillary accommodation
Output Achieved to date	ER report of 18/12/2019 reports
(e.g. X kms of Roads, No of Units etc)	Main building ground floor zone B complete
	G floor rising elements 80%
	Podium slab 60%
	Staircores commenced
	1 st -2 nd fl rising elements 12%
	Corner Building
	g-1 st fl rising elements 100%
	1 st floor slab 70%
	Town houses foundations 100%
	Townhouses substructure commenced

Project Details	
Year	2019
Parent Department	Environment & Transportation
Name of Contracting Body	Dublin City Council
Name of Project/Description	Enforcement of On-Street Parking Services
Procure	ement Details
Advertisement Date	31-08-2018
Tender advertised in	E-Tenders
Awarded to	Tazbell Services Group
EU contract award notice date	29-08-2019
Contract price	€36,677,984.00
P	rogress
Start Date:	01-08-2019
Spend in Year under Review (2019):	€ 6,393,104.09
Cumulative Spend to End of Year (2019):	€ 6,393,104.09
Projected Final Cost:	€36,677,984.00
Value of Contract Variations:	N/A
Date of Completion	2024
C	Outputs
Expected Output on Completion	Clamps:275,000
(e.g. XXkms of Road, No. of units etc)	Relocations:38,000
	Removals:1,500
Output Achieved to date	Clamps: 18665
(e.g. X kms of Roads, No of Units etc)	Relocations:2426
	Removals:209

Project Details	
Year	2019
Parent Department	Housing & Community Services
Name of Contracting Body	Dublin City Council
Name of Project/Description	Remediation Priory Hall Phase 6
Procu	ırement
De	etails
Advertisement Date	Tenders selected from 2010 Contractors
	Framework Agreement for D.C.C (Lot 5)
Tender advertised in	As Above
Awarded to	Bracegrade Ltd
EU contract award notice date	
Contract price	€19,433,403 ex Vat
Pro	gress
Start Date:	23 rd May 2017
Spend in Year under Review (2019):	€7,282,000 ex Vat
Cumulative Spend to End of Year (2018):	€21,093,000 ex Vat
Projected Final Cost:	€23,500,000 ex Vat
Value of Contract Variations:	€4,067,000 ex Vat
Date of Completion	May 2020
Ou	tputs
Expected Output on Completion	
(e.g. XXkms of Road, No. of units	
etc.)	
	131 units
Output Achieved to date	
(E.g. X kms of Roads, No of Units etc.)	
	83 apartments

Project Details	
Year	2011
Parent Department	Environment & Transportation (Roads & Traffic)
Name of Contracting Body	Dublin City Council
Name of Project/Description	Traffic Equipment Maintenance Contract 2011
Procure	ement Details
Advertisement Date	16/11/11
Tender advertised in	OJEU – 18/11/11
Awarded to	Peek Traffic (IMTECH) – now Dynniq UK Ltd
EU contract award notice date	11/5/2012
Contract price	Estimated at €2,200,000 per annum
P	rogress
Start Date:	01/09/2012
Spend in Year under Review (2019):	€2,161,751.81
Cumulative Spend to End of Year (2019):	€16,049,859.77
Projected Final Cost:	€18,700,000 (including further 6 month extension)
Value of Contract Variations:	
Date of Completion	31/08/2020 (Tender process, delayed by COVID 19,
	is in progress – Contract will be extended by 6
	months to the 28/02/21. New Contract start date
	01/03/21)
	Outputs
Expected Output on Completion	Maintenance of 910 sets of traffic signals and
(e.g. XXkms of Road, No. of units etc)	ancillary equipment, including controllers, SCATS
	loops & axle counters. Maintenance of fibre optic
	network 420 km. Maintenance of 550 Fibre
	Transmission Equipment. Maintenance of 1760
	illuminated bollards
Output Achieved to date	Maintenance of 902 sets of Traffic Signals, including
(e.g. X kms of Roads, No of Units etc)	Traffic Controllers, SCATS Loops, Axle Counters,
	Communications Infrastructures & Associated
	Equipment. Maintenance of Fibre Optic Network
	400kms. Maintenance of 530 Fibre Transmission
	Equipment. Maintenance of 1746 illuminated
	bollards.

Pro	ject Details
Year	2019
Parent Department	Dublin City Council Housing and Community Services
Name of Contracting Body	Dublin City Council
Name of Project/Description	D-B Framework Lot 2 Initial Project: Cork Street
Procur	ement Details
Advertisement Date	31/08/2018
Tender advertised in	e-tenders, OJEU/TED
Awarded to	John Sisk & Son (Holdings) Ltd.
EU contract award notice date	
Contract price	€18,799,065.00 ex VAT
F	Progress
Start Date:	12 th August 2019 (LOA)
Spend in Year under Review (2019):	€1, 539, 286.67 ex VAT
Cumulative Spend to End of Year (2019):	€1, 539, 286.67 ex VAT
Projected Final Cost:	Ongoing
Value of Contract Variations:	Ongoing
Date of Completion	10/04/2021 (anticipated date pre-Covid closure)
(Dutputs
Expected Output on Completion	55 no. apartments in 2 no. blocks, associated
(e.g. XXkms of Road, No. of units etc)	landscaping, car parking and ancillary works, e.g.
	bicycle stores, bin stores.
Output Achieved to date	Under construction
(e.g. X kms of Roads, No of Units etc)	

Project Details	
Year	2019
Parent Department	Dublin City Council Housing and Community Services
Name of Contracting Body	Dublin City Council
Name of Project/Description	D-B Framework Lot 2 Initial Project: Springvale
Procur	ement Details
Advertisement Date	31/08/2018
Tender advertised in	e-tenders, OJEU/TED
Awarded to	John Sisk & Son (Holdings) Ltd.
EU contract award notice date	
Contract price	€25,854,520.00 ex VAT
P	Progress
Start Date:	12 th August 2019 (LOA)
Spend in Year under Review (2019):	€2, 084, 955.69 ex VAT
Cumulative Spend to End of Year (2019):	€2, 084, 955.69 ex VAT
Projected Final Cost:	Ongoing
Value of Contract Variations:	Ongoing
Date of Completion	21/06/2021 (anticipated date pre-Covid closure)
(Dutputs
Expected Output on Completion	71 no. apartments in 6no. blocks, community
(e.g. XXkms of Road, No. of units etc)	building/scout hall, associated landscaping, car
	parking and ancillary works, e.g. bicycle stores, bin
	stores.
Output Achieved to date	Under construction
(e.g. X kms of Roads, No of Units etc)	

Proj	ect Details
Year	2019
Parent Department	Dublin City Council Housing and Community Services
Name of Contracting Body	Dublin City Council
Name of Project/Description	D-B Framework Lot 2 Initial Project: Bonham Street
Procure	ement Details
Advertisement Date	31/08/2018
Tender advertised in	e-tenders, OJEU/TED
Awarded to	John Sisk & Son (Holdings) Ltd.
EU contract award notice date	
Contract price	€19,306,319.00 ex VAT
P	rogress
Start Date:	12 th August 2019 (LOA)
Spend in Year under Review (2019):	€2,188,734.19
Cumulative Spend to End of Year (2019):	€2,188,734.19
Projected Final Cost:	ongoing
Value of Contract Variations:	N/A
Date of Completion	29/03/2021 (anticipated date pre-Covid closure)
C	Outputs
Expected Output on Completion	57 apartments, 1 no. Live-Work Unit, 1no.
(e.g. XXkms of Road, No. of units etc)	Commercial Unit, 1no. Landscaped Courtyard
Output Achieved to date	Under construction
(e.g. X kms of Roads, No of Units etc)	

Pro	ject Details
Year	2019
Parent Department	Dublin City Council Housing and Community Services
Name of Contracting Body	Dublin City Council
Name of Project/Description	D-B Framework Lot 2 Initial Project: Bunratty Road
Procui	rement Details
Advertisement Date	31/08/2018
Tender advertised in	e-tenders, OJEU/TED
Awarded to	John Sisk & Son (Holdings) Ltd.
EU contract award notice date	
Contract price	€24,502,757.00 ex VAT
	Progress
Start Date:	12 th August 2019 (LOA)
Spend in Year under Review (2019):	€2, 959, 162.97
Cumulative Spend to End of Year (2019):	€2, 959, 162.97
Projected Final Cost:	ongoing
Value of Contract Variations:	N/A
Date of Completion	16/03/2021 (anticipated date pre-Covid closure)
	Outputs
Expected Output on Completion	14no. houses, 64no. apartments in 4no. blocks,
(e.g. XXkms of Road, No. of units etc)	associated landscaping, car parking and ancillary
	works, e.g. bicycle stores, bin stores.
Output Achieved to date	Under construction
(e.g. X kms of Roads, No of Units etc)	

Project Details	
Year	2019
Parent Department	Environment & Transportation
Name of Contracting Body	Dublin City Council Waste Enforcement
Name of Project/Description	Waste Enforcement Service
	ement Details
Advertisement Date	07 December 2018
Tender advertised in	ETENDERS Reference 143523
Awarded to	Certification Europe Limited
EU contract award notice date	8 th June 2019
Contract price	12,000.000 over 4 years
·	rogress
Start Date:	01/07/2019
Spend in Year under Review (2019):	2,820,358.65
Cumulative Spend to End of Year (2019):	3,902,815.31
Projected Final Cost:	12,000.000
Value of Contract Variations:	Not so Far
Date of Completion	01/07/2023
·	Outputs
Expected Output on Completion	Waste enforcement services are currently provided
(e.g. XXkms of Road, No. of units etc)	via a contract with Certification Europe Limited
	procured in 2019-8 officers working with the National TFS and 8 officers working in waste enforcement services providing services to DCC & Fingal CC, The provision of a waste enforcement is to combat illegal waste activity under the Waste Management Act 1996 and TFS is to ensure waste that is being shipped out of the country is done so under the regulations and guidelines. We also have an officer working in the Regional Waste Plan Office also part of the current tender
Output Achieved to date (e.g. X kms of Roads, No of Units etc)	We are on target with our targets set as per the RMCEI targets. We continue to monitor all Waste Activity in line with the targets set to ensure we are meeting our obligations accordingly

Project Details	
Year	2019
Parent Department	Housing & Community Services
Name of Contracting Body	Dublin City Council
Name of Project/Description	Cornamona
Procu	ırement
De	etails
Advertisement Date	2018 Works Framework 3A Lot 1 for construction projects with an estimated value of €5 - €25
	million ex VAT.
Tender advertised in	As Above
Awarded to	Cunningham Contracts Ltd
EU contract award notice date	
Contract price	€ 18,984,000.00 ex Vat
Pro	gress
Start Date:	May 2019
Spend in Year under Review (2019):	€ 3,090,706.19
Cumulative Spend to End of Year (2019):	€ 4,521,020.56
Projected Final Cost:	€ 23,400,000.00
Value of Contract Variations:	Ongoing
Date of Completion	May 2021
Ou	tputs
Expected Output on Completion	61 units of accommodation
(e.g. XXkms of Road, No. of units	
etc.)	
Output Achieved to date	Work progressing on-site
(E.g. X kms of Roads, No of Units etc.)	
,	

Project Details	
Year	2019
Parent Department	Housing & Community Services
Name of Contracting Body	Dublin City Council
Name of Project/Description	Sean Foster Place, North King Street
Procurement	
Details	
Advertisement Date	2011 Framework Agreement for Works Contracts Lot 5 Projects as defined with a value range of €5,000,000 and €20,000,000
Tender advertised in	As Above
Awarded to	Duggan Brothers Ltd
EU contract award notice date	
Contract price	€ 10,050,000.00 ex Vat
Progress	
Start Date:	June 2019
Spend in Year under Review (2019):	€ 1,589,363.71
Cumulative Spend to End of Year (2019):	€ 2,302,056.75
Projected Final Cost:	€ 13,500,000 incl VAT
Value of Contract Variations:	Ongoing
Date of Completion	July 2021
Outputs	
Expected Output on Completion (e.g. XXkms of Road, No. of units etc.)	30 units of accommodation
Output Achieved to date (E.g. X kms of Roads, No of Units etc.)	Work progressing on-site

Project Details	
Year	2019
Parent Department	Housing & Community Services
Name of Contracting Body	Dublin City Council
Name of Project/Description	St Teresa's Gardens Phase 1
Procurement	
Details	
Advertisement Date	2011 Framework Agreement for Works Contracts
	Lot 5 Projects as defined with a value range of
	€5,000,000 and €20,000,000
Tourdou advantisad in	As Above
Tender advertised in Awarded to	As Above
EU contract award notice date	Purcell Construction Ltd
	£ 19 071 052 55 ov Vot
Contract price € 18,971,953.55 ex Vat	
Progress Land 2010	
Start Date:	Jan 2019
Spend in Year under Review (2019): Cumulative Spend to End of Year (2019):	€ 9,745,240.63 € 20,440,431.66
Projected Final Cost:	€ 24,700,000.00
Value of Contract Variations:	Ongoing
Date of Completion	Jan 2021
Outputs	
Expected Output on Completion	54 housing units
(e.g. XXkms of Road, No. of units	134 Housing units
etc.)	
ctc.,	
Output Achieved to date	Work progressing on-site
(E.g. X kms of Roads, No of Units etc.)	
,	